010 271 0686 043 726 6359
012 342 3242 041 363 1990
031 312 6313 021 462 2690
051 447 0859 011 392 0000

ANNEX I

(Normative)

SANS 10222-3:2023 - Edition 5.1

INSPECTION AND TESTS (NEW AND EXISTING INSTALLATIONS)

1 Tests

Energizer make: _____ S/N number: _____

Peak high voltage reading at furthest point from energizer (KV): _____

Model number, manufacturer and series number of test meter / oscilloscope used: _____

In the case of a monitored system, has the requirements of SANS 10222-3 been fully satisfied: Yes No

1.1 Fence type (tick(✓) what is applicable)

Security electric fence ☐ Game electric fence ☐ General agriculture electric fence ☐

2 Inspection (Circle the correct one)

2.1 Are all components correctly selected: Yes No

2.2 Are all bordering public areas protected from the electric fence: Yes No

2.3 Components have been correctly installed: Yes No

2.4 Are all electric fencing live and electric fencing earth conductors properly bonded, mechanically sound and electrically continuous: Yes No

2.5 Are all brackets, off-set brackets or poles (or both) properly installed and mechanically sound: Yes No

2.6 The installation complies with its requirements, as specified in this certificate, as contained in SANS 10222-3, referring to the requirements as laid out for fundamental requirements, earthing of electric fences, lightning protection requirements for electric fences, corrosion protection requirements for electric fences, protection of communication lines against interference from electric fences, installation requirements between overhead power conductors and electric fences and any other applicable section of SANS 10222-3. Yes No

2.7 The installation complies with the general safety principles of SANS 10222-3: (additional working paper can be added) Yes No

Comments: Comments on parts of electric fence not covered by this certificate:

3 Site map

3.1 A complete site map shall be supplied with the following:

a) the position of Electric Fence Energizer;
b) the Power Point supplying power to Energizer;
c) lightning protection;
d) HT Cable;
e) Earth spikes;
f) the number of fence poles as well as the number of lines;
g) the length of the building element on which the poles are installed:
h) the position of Keypad and warning devices (siren and strobe; and
i) the position of signal cable Keypad and warning device.

3.2 A map may be a rough drawing if a site drawing is not available. All measurements shall be indicated on the map.

MAP DRAWING / SITE MAP